

KELSEY RECREATION CENTRE FLOORING REPAIR

WALLS ARE 200mm CONCRETE BLOCKS.
WET WALLS 200mm CONCRETE BLOCK
25mm GAP 100mm CONCRETE BLOCK.
MEASUREMENTS TAKEN JULY 8, 2019.

FLOOR TREATMENTS

 Flooring to be Replaced
Area of Flooring to be Replaced: 130 sq. m.

 Flooring to be left
Area of Flooring to be left: 34 sq. m.

 Flooring to be reglued
Area of Flooring to be reglued: 26 sq. m.

Total Area of Flooring (Hallway) : 194 sq. m.
Total Area of Flooring: 725 sq. m.

Arrows delineate the direction and position of photos, refer to attachment

Various Repair Patches

Trench Transition – 4.1 metres x 1 metres

Lobby repairs

1. 7 metres x 8.5 metres
2. 4 metres x 1.9 metres

Arena Area – Visitor and Home Player near player benches needs some repair. Approximate Area 4 metres by 2 metres.

